

No.	NOMBRE DE LA OBRA	UBICACIÓN		META	ASIGNACIÓN	AVANCE FÍSICO		AVANCE FINANCIERO %
		KM INICIAL	KM FINAL			UNIDAD	%	
	CHIHUAHUA				362,920,166.09		94.04	91.29
	RECONSTRUCCIÓN				46,732,945.88		77.59	100.00
	Reconstrucción de Tramos			5.00	25,614,971.24	5.00	100.00	100.00
1	Hidalgo del Parral - Puerto Sabinal	193.00	198.00	5.00	25,614,971.24	5.00	100.00	100.00
	Reconstrucción de Puentes			2.00	21,117,974.64	1.00	50.00	100.00
2	Paso Superior El Lucero Izq. y Der. (Chihuahua-Cd. Juárez)	270+480		2.00	20,805,825.02	1.00	50.00	100.00
	Paso Superior Pemex Izq. (Delicias - Chihuahua)			finiquito	312,149.62			99.98
	Conservación Periódica			40.10	74,009,687.19	40.10	100.00	89.49
	Carpeta			12.40	29,596,232.25	12.40	100.00	99.60
3	Lim. de Edos. Dgo./Chih. - Jiménez	207.10	212.50	5.40	14,802,297.67	5.40	100.00	100.00
4	Villa Ahumada - Cd. Juarez (Cpo. A)	276.00	283.00	7.00	14,793,934.58	7.00	100.00	99.20
	Renivelaciones y Riego de Sello				1,034,670.83			0.00
	Janos - Lim. Edos. Chih./Son.	27.00	42.00	finiquito	655,516.67			0.00
	Nuevo Palomas - Valle de Zaragoza	97.00	103.00	finiquito	379,154.16			0.00
	Renivelaciones			27.70	43,378,784.11	27.70	100.00	84.72
5	Cuauhtémoc - La Junta (2 Cpos. T.A.) *	109.00	149.00	16.70	23,212,517.81	16.70	100.00	100.00
6	Ciudad Juárez- Janos (T.A.) **	22.00	46.00	11.00	19,028,346.08	11.00	100.00	71.16
	Paso por Sacramento	9.50	14.80	finiquito	56,409.34			0.00
	Delicias - Chihuahua (Cpo.A)	150.00	158.50	finiquito	1,081,510.88			0.00
	Conservación Rutinaria de Tramos			2,142.42	147,684,456.22	2,640.09	100.00	97.16
	Conservación Rutinaria de Tramos			2,142.42	137,564,795.52	2,640.09		99.99
	Zona Sur				4,810,281.81	153.73	100.00	100.00
	Zona Sur				4,656,524.40	161.80	100.00	99.97
	Zona Sur				4,921,839.75	132.60	100.00	100.00
	Zona Sur				5,714,071.89	142.97	100.00	100.00
	Zona Sur				4,727,382.92	106.65	100.00	100.00
	Zona Sur				4,768,738.47	107.50	100.00	100.00
	Zona Suroeste				5,352,794.77	139.60	100.00	100.00
	Zona Suroeste				4,894,398.97	147.00	100.00	100.00
	Zona Sur				4,763,941.71	144.00	100.00	99.99
	Zona Sureste				4,127,293.48	119.72	100.00	100.00
	Zona Sureste				3,999,984.35	126.10	100.00	100.00
	Zona Norte				5,557,818.77	136.86	100.00	100.00
	Zona Norte				5,806,528.58	132.56	100.00	100.00
	Zona Norte				5,223,564.27	111.30	100.00	100.00
	Zona Norte				4,996,625.25	119.10	100.00	100.00
	Zona Noroeste				4,520,433.60	120.00	100.00	100.00

No.	NOMBRE DE LA OBRA	UBICACIÓN		META	ASIGNACIÓN	AVANCE FÍSICO		AVANCE FINANCIERO %
		KM INICIAL	KM FINAL			UNIDAD	%	
	CHIHUAHUA				362,920,166.09		94.04	91.29
	Zona Noroeste				4,482,076.99	127.00	100.00	100.00
	Zona Norte				4,837,767.50	153.60	100.00	100.00
	Zona Noroeste				4,930,579.47	136.40	100.00	100.00
	Zona Noroeste				5,286,562.04	121.60	100.00	99.96
	Zona Norte				6,936,211.14	384.00	100.00	100.00
	Zona Norte				7,956,674.11	389.42	100.00	100.00
	Zona Sur				5,283,612.49	437.37	100.00	100.00
	Zona Suroeste				6,325,764.26	286.60	100.00	99.89
	Zona Sur				4,098,671.73	297.73	100.00	100.00
	Zona Noroeste				3,645,245.32	385.00	100.00	99.99
	Zona Sur y Sureste				4,939,407.48	459.97	100.00	100.00
	Conservación Rutinaria de Tramos (2020-08-CB-A-001-W-00-2020)			finiquito	552,561.51			0.00
	CONVENIOS 2021				2,647,099.19			0.00
	Gastos de Operación				6,920,000.00			85.76
	Señalamiento Horizontal			2,640.09	45,643,372.37	2,640.09	100.00	100.00
	Señalamiento Horizontal			1,427.55	27,176,131.96	1,427.55	100.00	100.00
	Señalamiento Horizontal			1,212.54	18,467,240.41	1,212.54	100.00	100.00
	Señalamiento Vertical			7,076.00	17,134,052.96	4,136.00	47.60	100.00
	Señalamiento Vertical			4,136.00	8,156,000.00	4,136.00	100.00	100.00
	Señalamiento Vertical			2,940.00	8,978,052.96	0.00	0.00	100.00
	Conservación Rutinaria de Puentes			396.00	6,650,000.00	396.00	100.00	100.00
	Conservación Rutinaria de Puentes			396.00	6,650,000.00	396.00	100.00	100.00
	Otros Subprogramas				5,445,485.38			99.99
	Seguimiento				2,226,479.39			100.00
	Seguimiento				2,226,798.36			100.00
	Estudios y/o Proyectos				992,207.63			99.97
	Emergencias				19,620,166.09			0.00
	Emergencias (contratos 2019-2020)				328,166.09			0.00
	Emergencias (contratos 2021)				19,292,000.00			0.00

(*) Del Cpo. A del km 109.0 al 115.0 y Cpo. B del km 115.5 al 122.0 y del km 144.8 al 149.0

(**) Del km 22+000 al km 37+000 y del km 45+000 al km 46+000